

~~SECRET~~

Week of 17 to 21 Nov.

Foreign ✓ Domestic ✓ Headquarters 25X1A

25X1A  
JOB TITLE: R-2 Receiver Facility,  
25X1A

PROJECT ENGINEER: [REDACTED]  
25X1A  
JOB STATUS: [REDACTED]

has advised that \$100,000 in additional funding will be required. OC has been <sup>informed of this additional requirement</sup> ~~advised~~ ~~and~~ ~~requirement~~. ~~He is~~ <sup>is</sup> currently preparing the obligation document and Gold Flow exception request in order to facilitate their processing, if and when the funds are made available. This will hopefully ~~delay~~ avoid any delay in advertisement of the project by [REDACTED]

The A+E Design has continued to slip; completion is ~~now~~ not expected until the end of November at best.

~~SECRET~~